



Cave Creek Landfill Remediation Project

Weekly Update for week ending 5/8/2020

Below is a summary of activity that took place for the Cave Creek Landfill project last week.

Phase 1 GWTS (Onsite Infrastructure)

- APS continued work on the final design and permitting of the electrical service line, final design is expected in 4-6 weeks.
- Design of a second extraction well (EW-02) is ongoing and is expected to be complete by 06/12/2020.

Phase 2 GWTS (Conveyance Pipeline)

- No activity took place for the Phase 2 pipeline, construction of the pipeline has been delayed until July 6, 2020 to avoid conflicts with the migratory bird act.

Phase 3 GWTS (Injection Well and Infrastructure)

- No work was completed for the Phase 3 perimeter wall; construction is on hold pending delivery of block which is expected in 2-5 weeks.
- Work continued on design of the Phase 3 infrastructure; the target date for completion of the 60% design of the Phase 3 infrastructure is May 29, 2020.

SVE Operations (Source Remediation)

- New hoses were installed on the SVE system and the system restarted on 05/06/2020.

Groundwater Characterization (Monitoring Well Installation)

- Application for access to install groundwater monitoring wells MW-16B and MW-17 is on hold pending a response from the Arizona State land Department (ASLD) indicating the preferred location of the wells on the ASLD parcel south of the Sonoran Preserve.

Communications

- Wood provided Maricopa County and ADEQ with a project update via email on 05/01/2020.

Reporting

- Preparation of the Draft Q1 2020 Status Report is ongoing with submission of the Report to Maricopa County by 06/05/2020.

Email: cavecreeklandfill@mail.maricopa.gov