



## **Cave Creek Landfill Remediation Project**

*Weekly Update for week ending 6/5/2020*

Below is a summary of activity that took place for the Cave Creek Landfill project last week.

### **Phase 1 GWTS (Onsite Infrastructure)**

- Maricopa County returned the signed line extension agreement to APS for the Phase 1 APS electrical line.
- Wood submitted the revised Phase 1 plan set showing the new APS electrical line design to Maricopa County Planning and Development for review on 06/05/2020.
- Construction of the APS electrical line is anticipated to begin 07/06/2020.
- Design of a second extraction well (EW-02) is ongoing and is expected to be complete by 06/12/2020; a request for proposal (RFP) for drilling and construction of the well is being developed concurrent with the design process.

### **Phase 2 GWTS (Conveyance Pipeline)**

- A preconstruction kickoff conference call is scheduled on 06/09/2020 between Wood, Hunter and the City of Phoenix (COP) building inspector to discuss construction phasing and necessary inspections.
- Wood submitted a construction schedule to Maricopa County detailing the Phase 2 construction timeline on 06/01/2020.
- Wood distributed a neighborhood flier to residents near the area of work, providing details of the upcoming start of construction of the Phase 2 pipeline on 07/06/2020.

### **Phase 3 GWTS (Injection Well and Infrastructure)**

- No work was completed for the Phase 3 perimeter wall; construction is on hold pending delivery of block which is expected in 3-5 weeks.
- Work continued on design of the Phase 3 infrastructure; the target date for completion of the 60% design of the Phase 3 infrastructure is 06/09/2020.

### **SVE Operations (Source Remediation)**

- The SVE system operated throughout the week with no unexpected shutdowns.
- Construction of the SVE system sound barrier is scheduled to start 06/10/2020 and will take 1-2 weeks to complete.

### **Groundwater Characterization (Monitoring Well Installation)**

- Wood submitted the access application package for installation of monitoring wells MW-16 and MW-17 on Arizona State Land on 06/04/2020.

- Wood anticipates release of a request for proposal to drilling subcontractors for installation of MW-16 and MW-17 by 06/19/2020.

#### **Communications**

- Wood provided Maricopa County and ADEQ with a project update via email on 06/01/2020.

#### **Reporting**

- Wood submitted a technical memo summarizing the results of spinner logging at IW-01 to the County and ADEQ on 06/02/2020.
- Preparation of the Draft Q1 2020 Status Report is ongoing with submission of the Report to Maricopa County by 06/08/2020.