



Cave Creek Landfill Remediation Project

Weekly Update for week ending 6/12/2020

Below is a summary of activity that took place for the Cave Creek Landfill project last week.

Phase 1 GWTS (Onsite Infrastructure)

- Wood submitted the revised Phase 1 plan set showing the new APS electrical line design to Maricopa County Planning and Development for review on 06/05/2020.
- A preconstruction meeting between Wood, APS and Hunter (construction subcontractor) was held on 06/10/2020 at the site; construction of the APS electrical line is scheduled to begin 07/06/2020.
- Design of a second extraction well (EW-02) is ongoing and is expected to be complete by 06/19/2020; a request for proposal (RFP) for drilling and construction of the well is being developed concurrent with the design process.

Phase 2 GWTS (Conveyance Pipeline)

- A preconstruction kickoff conference call was held on 06/09/2020 between Wood, Hunter and the City of Phoenix (COP) building inspector to discuss construction phasing and necessary inspections, a follow up meeting on site is planned for 06/17/2020.
- Phase 2 construction is scheduled for 07/06/2020.

Phase 3 GWTS (Injection Well and Infrastructure)

- No work was completed for the Phase 3 perimeter wall; construction is on hold pending delivery of block which is expected in 2-4 weeks.
- The Phase 3 infrastructure 60% design was submitted to Maricopa County on 06/11/2020; submittal to ADEQ and the COP will occur by 06/19/2020.

SVE Operations (Source Remediation)

- The SVE system operated throughout the week with no unexpected shutdowns.
- Construction of the SVE system sound barrier is scheduled to start 06/15/2020 and will take 1-2 weeks to complete.

Groundwater Characterization (Monitoring Well Installation)

- Wood submitted the access application package for installation of monitoring wells MW-16 and MW-17 on Arizona State Land on 06/04/2020.
- Wood anticipates release of a request for proposal to drilling subcontractors for installation of MW-16 and MW-17 by 06/19/2020.

Communications

- Wood provided Maricopa County and ADEQ with a project update via email on 06/08/2020.

Reporting

- Wood submitted a the 2020 Q1 Status Report to Maricopa County on 06/10/2020, the report is due to ADEQ on 06/15/2020.
- Preparation of the 2020 Q2 SVE System performance Report is ongoing, the report is due to the Maricopa County Air Quality Department on 06/17/2020.