



Cave Creek Landfill Remediation Project

Weekly Update for week ending 6/19/2020

Below is a summary of activity that took place for the Cave Creek Landfill project last week.

Phase 1 GWTS (Onsite Infrastructure)

- Wood picked up the approved revised Phase 1 plan set showing the new APS electrical line design from Maricopa County Planning and Development on 06/19/2020.
- Construction of the APS line is scheduled to start on 07/06/2020.
- Design of a second extraction well (EW-02) is ongoing and is expected to be complete by 06/26/2020; a request for proposal (RFP) for drilling and construction of the well is being developed concurrent with the design process.

Phase 2 GWTS (Conveyance Pipeline)

- A preconstruction meeting was held at the site on 06/17/2020 between Wood, Hunter and the City of Phoenix (COP) building inspector to discuss construction phasing and necessary inspections.
- Phase 2 construction is scheduled for 07/06/2020.

Phase 3 GWTS (Injection Well and Infrastructure)

- No work was completed for the Phase 3 perimeter wall; construction is on hold pending delivery of block which is expected in 2-4 weeks.
- The Phase 3 infrastructure 60% design was submitted to ADEQ and the City of Phoenix (COP) Water Services Department (WSD) on 06/15/2020; responses were received from ADEQ on 06/19/2020 and responses from the COP WSD are expected by 06/24/2020.

SVE Operations (Source Remediation)

- The SVE system operated throughout the week with no unexpected shutdowns.
- Construction of the SVE system sound barrier began 06/15/2020 and will take 1-2 weeks to complete.

Groundwater Characterization (Monitoring Well Installation)

- Wood submitted the access application package for installation of monitoring wells MW-16 and MW-17 on Arizona State Land on 06/04/2020 and is awaiting approval of the package.
- Wood will release a request for proposal to drilling subcontractors for installation of MW-16 and MW-17 once the access application has been approved.

Communications

- Wood provided Maricopa County and ADEQ with a project update via email on 06/15/2020.

Reporting

- Wood submitted the 2020 Q2 SVE System Performance Report to the Maricopa County Air Quality Department on 06/17/2020.